EXTENSION OF TIME PROPOSAL

1	Name of work	PACKAGE NO:04
2	Amount of Work Portion	1.51 lacks
3	Estimated Cost	9470.00 lacks
4	Name of contractor	M/s Ram & Company
5	Agreement No.	BBMP/EE/BTP/EPI/19-20/129/H-8
6	No. and date under which work order issued	27-03-2018
7	Time limit originally fixed for completion	8 months
8	Date of application by the contractor for granting extension of time	16-11-2018
9	Date of receipt of application in the sub division office	16-11-2018
10	Extension granted if any	-
	i)	-
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	70%
12	Work carried out during 1st extension	Yes
13	Work carried out during 2nd extension	-
14	Time now applied for	380 days
15	Date of recommending time limit applied for	-
16	Whether the orginal application of the contractor is enclosed.	-
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	28/11/2019
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Due to ~~Budget~~ Grant & works execution Hence EOT is Recommended for sanction without penalty
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved as per AEE recommendation

AE-09 Assistant Engineer

Smitha. N K AE W10

Executive Engineer
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ, ಬೆಂಗಳೂರು

Assistant Executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ